GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY Phase X and 0.50% QC charges 2014-15- (3) works in Visakhapatnam District and (1) work in Prakasam District – Extension of Agreement Time – Accorded - Orders – Issued.

- -

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 767 Dated: 19-08-2016

Read the following:-

1. GO.Ms.No.362, PR&RD (Progs.II) Dept.,dt:09.011.2012
2. GO.Ms.No.96, PR&RD (Progs.II) Dept., dt:16.03.2013.
3. From the E-in-C., PR., Hyd., Lr.No.W1/DEE-I/AP 19 X 072/Pedakota/VSP, dt.13.05.2016.
4. From the E-in-C., PR., Hyd., Lr.No.W1/DEE-I/ AP 19 X 070/NR Puram/ VSP, dt.23.05.2016.
5. From the E-in-C., PR., Hyd., Lr.No.W 12/AP 19 X 174/Alagam/VSP/2013, dt.15.06.2016.
6. From the CE., PR., Hyd., Lr.No.AEE 14/DEE IV/PR/Prakasam/EoAT/2016, dt:29.04.2016.

--00--

O R D E R :-

In the circumstances reported by the Engineer-in-Chief/Chief Engineer, Panchayat Raj, Hyderabad in their letters third to Sixth read above, Government, after careful examination of the proposals, hereby accord Extension of Agreement Time in respect of the following works:

Sl. No.	Name of the works	Extension of Agreement Time
1	2	3
1	PMGSY Phase-X - Visakhapatnam District – Package No.AP19XA 072 - Road from Pedakota to Velamamidi in Anantagiri Mandal – Reg.	up to 31.7.2017 for a period of (942) days without imposing penalty as delay was not attributed to the contractor.
2	PMGSY Phase-X - Visakhapatnam District – Package No.AP19XA070 - Road from Kasipatnam to NR Puram of Anantagiri Mandal- Reg.	up to 31.8.2017 for a period of (973) days without imposing penalty as delay was not attributable to the contractor
3	PMGSY Ph.X – Visakhapatnam District - Package No. AP 19 X 174 – Road from Luvvasingi to Alagam in G.Madugula (M) – Reg.	up to 31.12.2016 for a period of (275) days with penalty.
4	0.50% QC charges 2014-15- Prakasam District- Construction of New building of V&QC sub Division office at Ongole –Reg.	Up to 31.10.2016 for a period of (183) days without fine as delay was not attributable to contractor.

2. The Engineer-in-Chief/Chief Engineer, Panchayat Raj, Andhra Pradesh, Hyderabad shall take further necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. K.S.JAWAHAR REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj Engineering Department, Andhra Pradesh, Hyderabad.
The Chief Engineer, Panchayat Raj, Andhra Pradesh, Hyderabad
Copy to:
The Superintendent Engineer, Panchayat Raj, Visakhapatnam and Prakasam Districts.
The PS to Minister (PR, RWS & NREGS)
The PS to Prl. Secretary (PR&RWS).
Sf/SCs.

//FORWARDED BY ORDER//

SECTION OFFICER